



## Status Update for AHS Measure Q Bond Measures

### Project: ADA Compliant Restrooms in Gym

Overall status: **Complete.**

---

## Overview

Remodel existing restrooms in the main gym to meet ADA requirements and provide ADA compliant entrance from the main entrance to the gym facility.

Schedule item	Contact	Today's Date	Estimated Completion Date	Actual Completion Date	Comments
<b>Design Restrooms</b>	dlonn@nohum.k12.ca.us	<b>5/20/14</b>	<b>07/2012</b>	<b>2/14/13</b>	<b>Complete</b>
<b>Bid</b>	dlonn@nohum.k12.ca.us	<b>5/20/14</b>	<b>03/2013</b>	<b>1/17/13</b>	<b>Selected Pierson Company</b>
<b>Install Restrooms</b>	dlonn@nohum.k12.ca.us	<b>5/20/14</b>	<b>3/21/13</b>	<b>11/14/14</b>	<b>Complete</b>

## Technical Details

Movement of restroom equipment was important to create the required space to meet ADA requirements. Both facilities required the taking of space from existing areas as well as expansion in order to increase the area of the restroom to meet ADA requirements. Creating new water lines and drainage lines for the relocated sinks and relocated/increased number of toilets/urinals was critical in the project. In addition, rewiring each restroom to accommodate lighting, electrical outlets, and hand dryers became a part of the technical details.

The ADA compliant parking area at the main entrance of the gym was redone to meet requirements. The extension of the entrance and the restrooms required new wiring to accommodate lighting and outlets. Improvements to the wall in the wrestling room were made to accommodate the load requirements for expansion. The arched beam over the entrance was an added touch to increase the attractiveness of the entrance.

A decision was made to upgrade the interior of the lobby of the main entrance. New wiring for electrical and for emergency communications were part of this upgrade.

