



## Status Update for AHS Measure Q Bond Measures

### Project: Media Center/Library

Overall status: **Complete.**

---

### Overview

Remodel existing Media Center/Library to meet 21<sup>st</sup> Century classroom needs in terms of the technology for instructional delivery and learning.

Schedule item	Contact	Today's Date	Estimated Completion Date	Actual Completion Date	Comments
<b>Design Media Center/Library</b>	dlonn@nohum.k12.ca.us	<b>5/20/14</b>	<b>6/2012</b>	<b>6/7/13</b>	<b>Complete</b>
<b>Bid</b>	dlonn@nohum.k12.ca.us	<b>5/20/14</b>	<b>1/2013</b>	<b>4/18/13</b>	<b>Selected Grandfield Construction</b>
<b>Install Media Center/Library</b>	dlonn@nohum.k12.ca.us	<b>5/20/14</b>	<b>5/31/2013</b>	<b>10/14/14</b>	<b>Complete</b>

### Technical Details

The concept was to create a relaxed environment with modern technology to meet the academic needs of the students in the school. The whole back area of the facility was gutted, rewired both electrically and with data cable, and rebuilt to provide a computer lab for class use.

The main area of the Media Center/Library was remodeled to create more space for student use. Existing wiring for electrical and data were kept in place in case wired access for computers is needed but the area is being used as a wireless lab, group work, and individual study.

An adjoining area of the facility was also gutted, rewired both electrically and with data cable, and rebuilt to accommodate book storage, a small conference room, and a space for the College and Career Center.

A final portion of the project was the installation of a heating system for the Media Center Library and the two rooms also in the wing. Removal of the existing boiler system and installation of the new became part of the project when it became apparent funding was available and cost effective.

