



Status Update for MHS Measure Q Bond Measures Project: ADA Compliant Bleachers and Bathrooms

Overall status: **Complete.**

Overview

Replace aging bleachers on both sides of the field and replace outdated snack bar to include modern restrooms as part of the facility.

Schedule item	Contact	Today's Date	Estimated Completion Date	Actual Completion Date	Comments
Design Bleachers and Bathrooms	dlonn@nohum.k12.ca.us	05/20/14	07/12	4/1/13	Complete
Bid - Bleachers	dlonn@nohum.k12.ca.us	05/20/14	03/12	03/28/12	Selected Southern Bleacher Co.
Bid - Snack Bar and Bleachers	dlonn@nohum.k12.ca.us	05/20/14	12/12	03/06/13	Selected Pacific Builders
Install Bleachers	dlonn@nohum.k12.ca.us	05/20/14	04/23/12	12/23/14	Complete
Install Snack Bar and Bathrooms	dlonn@nohum.k12.ca.us	05/20/14	03/21/13	12/23/14	Complete

Technical Details

Coordination between two contractors was critical in the project. One contractor was selected to provide and build the bleachers while the other contractor was selected to do the flat work and new snack bar and restrooms. Providing for proper drainage from the bleacher/snack bar area was important as was proper compaction for support of concrete in pedestrian areas, concrete footings for the bleachers and the bleachers structure, and the snack bar.

Electrical upgrades were integral to the project made more important due to the theft of electrical wire from the area just prior to construction on the project. Part of the electrical upgrade was the movement of one of the light poles to accommodate the expanded bleacher area on the north side. New electrical wiring provided power for existing facilities and powered the new snack bar/restroom facility, emergency lights and sound systems in the bleacher areas, and the new booth that contains the sound system, the score board controls, and the sprinkler system controls for the field. Data cable was part of the electrical process providing data to the snack bar and booth. Data lines are being used for telephone, internet, and emergency communications.

