



Status Update for MHS Measure Q Bond Measures

Project: ADA Compliant Restrooms in Gym

Overall status: **Complete.**

Overview

Remodel existing restrooms in the main gym to meet ADA requirements and provide ADA compliant entrance from the south side of the gym facility.

Schedule item	Contact	Today's Date	Estimated Completion Date	Actual Completion Date	Comments
Design Restrooms	dlonn@nohum.k12.ca.us	5/20/14	07/2012	02/13/13	Complete
Bid	dlonn@nohum.k12.ca.us	5/20/14	03/2013	01/24/13	Selected Pierson Company
Install Restrooms	dlonn@nohum.k12.ca.us	5/20/14	03/21/13	10/15/14	Complete

Technical Details

Movement of restroom equipment was important to create the required space to meet ADA requirements. The women's facility was expanded through use of a custodial closet in order to increase the area of the restroom to meet ADA requirements. Creating new water lines and drainage lines for the relocated sinks and relocated/increased number of toilets/urinals was critical in the project. In addition, rewiring each restroom to accommodate lighting, electrical outlets, and hand dryers became a part of the technical details.

The ADA compliant parking area outside of the south entrance of the gym took creativity to meet slope and distance requirements. The new overhang on the south side entrance depended upon adjustments to both the interior and exterior walls to accommodate the load requirements for support.

