



Status Update for MHS Measure Q Bond Measures Project: Media Center/Library

Overall status: **Complete.**

Overview

Remodel existing Media Center/Library to meet 21st Century classroom needs in terms of the technology for instructional delivery and learning.

Schedule item	Contact	Today's Date	Estimated Completion Date	Actual Completion Date	Comments
Design Media Center/Library	dlonn@nohum.k12.ca.us	5/20/14	6/2012	05/31/13	Complete
Bid	dlonn@nohum.k12.ca.us	5/20/14	1/2013	4/17/13	Selected Adams Construction
Install Media Center/Library	dlonn@nohum.k12.ca.us	5/20/14	6/7/2013	11/06/14	Complete

Technical Details

The concept was to create a relaxed environment with modern technology to meet the academic needs of the students in the school. The whole back area of the facility was gutted, rewired both electrically and with data cable, and rebuilt to provide a computer lab for class use. The sink was moved in this area to provide this need while keeping the electrical components safe.

The main area of the Media Center/Library was remodeled to create more space for student use. Existing wiring for electrical and data were kept in place in case wired access for computers is needed but the area is being used as a wireless lab, group work, and individual study.

An adjoining room in the back of the facility is being used for storage with future upgrades to allow for podcasting and other audio/video projects.

